BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Providing grill work to park in chowdeshwari ward no – 02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	BBMP/CE/ಯಲಹಂಕ/RE/10/2019-20 dt:13-01-2020 BBMP/EE/ಯಲಹಂಕ/A.A/17/2019-20 dt-22/01/2020
3	Name of the Contractor	**Sri S Somashekar**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	25/07/2021
6	Date of Completion:	8/11/2021
7	Measurment Recorded	
	M.B No	4931
	Page No	
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANIKANTH MALLI
	2) Asst. Engineer	CHANDRA KANTHA RAJU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
9,44,091/-				

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE